

Daily Safety Test-Out Summary Sheet

Client name: _____ **Job #:** _____

Revised 11/19/10

Test Set Up

| | Day 1 | Day2 | Day3 |
|---|---|------------------------------|------------------------------|
| Turn all combustion appliances off or to pilot | <input type="checkbox"/> Yes | <input type="checkbox"/> Yes | <input type="checkbox"/> Yes |
| Remove forced air furnace filter | <input type="checkbox"/> N/A <input type="checkbox"/> Yes | <input type="checkbox"/> Yes | <input type="checkbox"/> Yes |
| Close all exterior doors, windows and other openings | <input type="checkbox"/> Yes | <input type="checkbox"/> Yes | <input type="checkbox"/> Yes |
| Close fireplace or woodstove dampers | <input type="checkbox"/> N/A <input type="checkbox"/> Yes | <input type="checkbox"/> Yes | <input type="checkbox"/> Yes |
| Turn on clothes dryer and all other exhaust fans (Clean dryer lint trap and use a "no heat" setting) (Includes power attic ventilators) (Do not operate whole house exhaust fans) | <input type="checkbox"/> Yes | <input type="checkbox"/> Yes | <input type="checkbox"/> Yes |
| Open supply registers (Close supplies in CAZ) | <input type="checkbox"/> N/A <input type="checkbox"/> Yes | <input type="checkbox"/> Yes | <input type="checkbox"/> Yes |
| Interior door position: | | | |
| <i>Fan Off</i> – Close all doors except to rooms with exhaust fans | <input type="checkbox"/> Yes | <input type="checkbox"/> Yes | <input type="checkbox"/> Yes |
| <i>Fan On</i> – Smoke doors to rooms with exhaust fans | <input type="checkbox"/> Yes | <input type="checkbox"/> Yes | <input type="checkbox"/> Yes |
| Blower door used to simulate 300 CFM fireplace flow? | <input type="checkbox"/> N/A <input type="checkbox"/> Yes | <input type="checkbox"/> Yes | <input type="checkbox"/> Yes |

CAZ Depressurization Test

| | | | |
|--|------------------------------|---------------------------------|---------------------------------|
| Gauge set up to measure CAZ WRT outside? | <input type="checkbox"/> Yes | <input type="checkbox"/> Yes | <input type="checkbox"/> Yes |
| Technician: | _____ | _____ | _____ |
| Date: | _____ | _____ | _____ |
| | CAZ Door | CAZ Door | CAZ Door |
| | Open Closed | Open Closed | Open Closed |
| Furnace fan: Off | _____ Pa _____ Pa | Off _____ Pa _____ Pa | Off _____ Pa _____ Pa |
| Furnace fan: On* | _____ Pa _____ Pa | On _____ Pa _____ Pa | On _____ Pa _____ Pa |
| * Reposition doors as needed | | | |

Recreate conditions which caused the greatest negative pressure in the CAZ

Appliance Testing

| | | | |
|---|--|--|--|
| Water Heater: | (Test the lowest Btu/hr input appliance first) | | |
| Fire the water heater | Day 1 | Day2 | Day3 |
| Was initial flow established in the vent? (5 sec) | <input type="checkbox"/> Yes <input type="checkbox"/> No | <input type="checkbox"/> Yes <input type="checkbox"/> No | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| Did spillage disappear within 2 minutes? | <input type="checkbox"/> Yes <input type="checkbox"/> No | <input type="checkbox"/> Yes <input type="checkbox"/> No | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| Draft pressure after 5 minutes: | _____ Pa | _____ Pa | _____ Pa |
| Furnace/boiler/space heater: | | | |
| Fire the heating appliance | Day 1 | Day2 | Day3 |
| Was initial flow established in the vent? (5 sec) | <input type="checkbox"/> Yes <input type="checkbox"/> No | <input type="checkbox"/> Yes <input type="checkbox"/> No | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| Did spillage disappear within 2 minutes? | <input type="checkbox"/> Yes <input type="checkbox"/> No | <input type="checkbox"/> Yes <input type="checkbox"/> No | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| Retest of smaller appliance: Spillage | <input type="checkbox"/> Yes <input type="checkbox"/> No | <input type="checkbox"/> Yes <input type="checkbox"/> No | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| Draft pressure | _____ Pa | _____ Pa | _____ Pa |
| Furnace draft pressure after 5 minutes: | _____ Pa | _____ Pa | _____ Pa |
| Outdoor air temperature: | _____ °F | _____ °F | _____ °F |

“Worst Case Depressurization” Draft Testing

Important

DO NOT BREATHE SPILLING FLUE PRODUCTS!

Be safe! If the appliance does not establish a flow in the vent almost immediately, abort the test and follow the “Response to Failure” procedures. Do not wait for 2 minutes to see if the spillage disappears if the flow in the vent is in the wrong direction and into the room.

Response to Failure:

- 1) Disable portions of “Worst Case” set-up until the furnace or water heater functions properly.
- 2) Inform the client of what to do/not do with the house until permanent corrective action can be taken.
- 3) Notify your Wx Auditor/Supervisor that action is needed to repair problems with the home.

Emergency condition

If “worst case” is completely undone and the appliances still do not function under “normal” operating conditions:

- **Do not operate the appliance until safety repairs are completed!**
- **Contact your supervisor.**

Specifications:

- A) Flow of flue products must be established to the exterior of the structure in the vent almost immediately.
- B) There should be no spillage within 2 minutes of operation.
- C) Operation of the furnace should not cause spillage or a reduction in draft pressure in any other appliance it shares combustion air with.
- C) Adequate draft pressure after 5 minutes is:

| Outdoor Temperature | Minimum Draft Pressure | |
|------------------------------|-------------------------------|----------------|
| | In. of Water Column | Pascals |
| Greater than 80 Degrees F. | -.005” W.C. | -1 Pa |
| Between 60 and 80 Degrees F. | -.008” W.C. | -2 Pa |
| Between 40 and 60 Degrees F. | -.012” W.C. | -3 Pa |
| Between 20 and 40 Degrees F. | -.016” W.C. | -4 Pa |
| Less than 20 Degrees F. | -.02” W.C. | -5 Pa |