



### Airflow Calculation

$CFM = \text{Btuh output} \div (\text{temperature difference} \times 1.08)$

**Final airflow cfm must be calculated after duct sealing is performed**

	Inspection	Technician	Final
Total amps of elements :	_____ amps	_____ amps	_____ amps
Voltage applied:	_____ volts	_____ volts	_____ volts
Multiply volts and amps	<b>0</b> _____ watts	<b>0</b> _____ watts	<b>0</b> _____ watts
<b>Multiply watts x 3.413</b>	<b>0</b> _____ <b>Btuh</b>	<b>0</b> _____ <b>Btuh</b>	<b>0</b> _____ <b>Btuh</b>
Supply air temperature:	_____ °F	_____ °F	_____ °F
Return air temperature:	_____ °F	_____ °F	_____ °F
Temperature rise	<b>0</b> _____ °F	<b>0</b> _____ °F	<b>0</b> _____ °F
<b>Temp rise x 1.08</b>	<b>0</b> _____ °F	<b>0</b> _____ °F	<b>0</b> _____ °F
<b>Divide Btuh output by the adjusted temp rise</b>	<div style="border: 1px solid black; width: 100px; height: 40px; display: flex; align-items: center; justify-content: center;">.</div> cfm	<div style="border: 1px solid black; width: 100px; height: 40px; display: flex; align-items: center; justify-content: center;">.</div> cfm	<div style="border: 1px solid black; width: 100px; height: 40px; display: flex; align-items: center; justify-content: center;">.</div> cfm

**Minimum airflow for heat pump system 400 cfm per ton**

### Blower, Coil, Ducts and Electric Water Heater

	Auditor		Tech		Final
	NA	Y N	Y N	Y N	Y
Blower clean	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Filter clean, supported and user friendly	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Coil and condensate drain pan clean	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Secondary drain pan installed if above finished ceiling	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Condensate drain trapped and terminated properly	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Ducts outside thermal/pressure boundary sealed	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Ducts outside thermal/pressure boundary insulated	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Water heater level and free of leaks	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
T & P correct and properly piped	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Water temperature set to 120 °F or less	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Record water temperature	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

\_\_\_\_\_ °F

\_\_\_\_\_ °F

\_\_\_\_\_ °F

### Baseboard and Ceiling Cable Heat

	Auditor		Tech		Final
	NA	Y N	Y N	Y N	Y
All base board heaters and ceiling cable heaters operational	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
All base board heaters clean and free of obstructions	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
All base board covers in place	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Properly sized breaker panel and circuit breakers	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>



**Mechanical Work**

**Completed**

1	_____	Y	<input type="checkbox"/>	N	<input type="checkbox"/>
2	_____	Y	<input type="checkbox"/>	N	<input type="checkbox"/>
3	_____	Y	<input type="checkbox"/>	N	<input type="checkbox"/>
4	_____	Y	<input type="checkbox"/>	N	<input type="checkbox"/>
5	_____	Y	<input type="checkbox"/>	N	<input type="checkbox"/>
6	_____	Y	<input type="checkbox"/>	N	<input type="checkbox"/>
7	_____	Y	<input type="checkbox"/>	N	<input type="checkbox"/>
8	_____	Y	<input type="checkbox"/>	N	<input type="checkbox"/>
9	_____	Y	<input type="checkbox"/>	N	<input type="checkbox"/>
10	_____	Y	<input type="checkbox"/>	N	<input type="checkbox"/>

**Additional Comments:** \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

**Audit performed by:** \_\_\_\_\_ **Date:** \_\_\_\_\_

**Mechanical work performed by:** \_\_\_\_\_ **Date:** \_\_\_\_\_

**Mechanical inspection performed by:** \_\_\_\_\_ **Date:** \_\_\_\_\_

**Final inspection performed by:** \_\_\_\_\_ **Date:** \_\_\_\_\_

**Agency reviewer:** \_\_\_\_\_ **Date:** \_\_\_\_\_





**Worst Case Draft Testing**

- Turn all combustion appliances off or to pilot
- Check for clean furnace filter or remove filter
- Close all exterior doors and windows
- Close all interior doors (except for rooms with exhaust and no supply)
- Open all supply registers (except supplies in CAZ)
- Close all fireplace and wood stove dampers
- Turn on dryer and all exhaust fans (clean or remove lint trap)
- Set-up blower door to exhaust 300 cfm for each working fireplace
- Set-up pressure to read CAZ pressure with reference to outside

Audit	Interim	Final
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

*Is there a door between the CAZ and the rest of the house?  
Is there a forced air blower on the heating equipment?*

<input type="checkbox"/> Yes	<input type="checkbox"/> No
<input type="checkbox"/> Yes	<input type="checkbox"/> No

**Determine Worst Case Configuration**

Audit		Interim		Final	
Open	Closed	Open	Closed	Open	Closed
Fan off _____	_____	Fan off _____	_____	Fan off _____	_____
Fan on _____	_____	Fan on _____	_____	Fan on _____	_____
Outdoor temp. _____	_____	Outdoor temp. _____	_____	Outdoor temp. _____	_____

**Draft Test Water Heater (5 - 2 - 5 Test)**

	Audit	Interim	Final
Fire the water heater	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N
Establishes flow in the vent within 5 seconds?	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N
Spillage disappears within 2 minutes?	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N
Record draft pressure after 5 minutes	_____ Pa	_____ Pa	_____ Pa
	_____ "w.c	_____ "w.c	_____ "w.c
Record CO in flue gas after 5 minutes	___ / ___ ppm	___ / ___ ppm	___ / ___ ppm

**Draft Test Furnace (5 - 2 - 5 Test)**

	Audit	Interim	Final
Fire the Furnace:	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N
Establishes flow in the vent within 5 seconds?	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N
Is there flame interference when blower starts?	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N
Spillage disappears within 2 minutes?	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N
Record draft pressure after 5 minutes	_____ Pa	_____ Pa	_____ Pa
	_____ "w.c	_____ "w.c	_____ "w.c
Record CO in flue gas after 5 minutes	_____ ppm	_____ ppm	_____ ppm

CO in each cell on draft hood furnace	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>
Re-test draft on water heater	_____ Pa	_____ Pa	_____ Pa
	_____ "w.c	_____ "w.c	_____ "w.c

Did the heating appliance operation cause spillage or a reduction in draft on water heater?	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N
---	---	---	---

**Measure Temperature Rise**

	Audit	Interim	Final
Supply air temperature	_____ deg.	_____ deg.	_____ deg.
Return air temperature	_____ deg.	_____ deg.	_____ deg.
Temperature rise	_____ deg.	_____ deg.	_____ deg.

Is the temp. rise within manufacturer specs.?	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N
---	---	---	---